

FBR Inland Revenue Office Sites Progress Status December 2018

Sr. No.	Inland Revenue Offices	Status	Expected Completion
RTO, Rawalpindi			
1	Pind Dadan Khan	Taken over by FBR	Completed
2	Wah Cantt	Taken over by FBR	Completed
3	Chakwal	Under Construction	30.12.2018
4	Attock	Under Construction	30.01.2019
5	Murree	Design in progress	30.12.2019
RTO, Gujranwala			
6	Hafizabad	Design in progress	30.12.2019
7	Wazirabad	Land Not Acquired	-
8	Pindi Bhattian	Land Not Acquired	-
RTO, Sialkot			
9	Narowal	Under Construction	30.03.2019
10	Gujrat	Upgraded to Zonal Office	-
RTO, Sargodha			
11	Jauharabad	Under Construction	30.03.2019
12	Bhakkar	Under Construction	30.03.2019
13	Bhalwal	Land Not Acquired	-
14	Mianwali	Land Not Acquired	-
15	Mandi Bahauddin	Land acquired	-
RTO, Faisalabad			
16	Jhang	Upgraded to Zonal Office	-
17	Toba Tek Singh	Design in progress	30.12.2019
18	Chiniot	Design in progress	30.12.2019
RTO, Lahore			
19	Sheikhupura	Upgraded to Zonal Office	-
20	Muridke	Land Not Acquired	-
RTO, Multan			
21	Layyah	Under Construction	30.06.2019
22	Muzaffargarh	Awarded for construction	30.12.2019
23	Dera Ghazi Khan	Conceptual Design approved by FBR	-
24	Khanewal	Land Not Acquired	-
25	Vehari	Land Not Acquired	-
RTO, Bahawalpur			
26	Sadiqabad	Under Construction	30.06.2019
27	Ahmed Pur East	Under Construction	30.12.2019
28	Khanpur	Tendering Process	-
29	Lodhran	Land acquired	-
30	Chishtian	Design completed	30.12.2019
RTO, Peshawar			
31	Charsaddah	Construction completed	Completed
RTO, Abbottabad			
32	Haripur	Land Not Acquired	-
RTO, Gwadar			
33	Gawadar	Upgraded to Zonal Office	-